



BROWN, ERDMAN & TURNER LTD.
1409 BEWICKE AVENUE, NORTH VANCOUVER, BRITISH COLUMBIA

PROJECT Kent & Kern
Lot c VCL 11113

DATE	TIME	ELAPSED TIME MINUTES	DEPTH TO WATER		RATE		REMARKS
			FT <input type="checkbox"/>	M <input type="checkbox"/>	USGPM <input checked="" type="checkbox"/>	LPS <input type="checkbox"/>	
MAY 22		0			0		S.W.L. 31.6 From top of
	11:30	0				12.	PUMP ON 11:30
		.5	40				MP + .6 Feet 5" casing
		1	43.2				
		1.5	44.75				
		2	45.85				
		2.5	46.95				
		3	47.65				
		3.5	48.35				
		4	48.90				
		4.5	49.45				
		5	49.85				
		6	50.70				
		7	51.25				
		8	51.70				
		9	52.05				
		10	52.38				
		12	53.00				
		14	53.40				
		16	53.70				
		18	54.18				
		20	54.50				
		25	56.97			12 IMP	
	12:00	30	55.70				
		35	56.80				
		40	57.20				ADJUST FLOW.
		45	57.22			10 IMP	30 SEC - 5 gal
		50	56.90				
		60	56.52			10 IMP	30 SEC 5 gal
		70	56.30				
		80	56.25				
	1:00	90	56.15				33 SEC 5 gal.
		100	56.1				
	1:35	105	56.22				30 SEC 5 gal
	2:00	150	56.35				

