TEMPORARY GAUGE INSTALLED FOR JOB # 76-FDC 18 (1979)

STAFF GAUGE AT EDDY PARK - BULKLEY RIVER AT TELKWA

GAUGE "C" : 500.841 metres (G.S.C.)

NOTE:
This information is considered historical as it represents channel conditions and configuration at the time of the survey only. User must accept responsibility of ensuring that the accuracy and completeness of provided data is suitable for the needs of the project or study. It is provided "as is" without warranty of any kind, whether express or implied. Under no circumstances will the Government of British Columbia be liable to any person or business entity for any direct, indirect, special, incidental, consequential, or other damages based on any use of this information.

DATE	TIME	ELEVATION
MAY 24, 1979	1330 (P.D.T.)	500.948 metres
MAY 25, 1979	1200	500.969
MAY 25, 1979	1600	500.993
MAY 28, 1979	0900	501.009
MAY 28, 1979	1620	500.948
MAY 30, 1979	0900	500.902
MAY 31, 1979	0900	500.932
JUNE 3, 1979	0030	501.390
JUNE 4, 1979	1200	501.207
JUNE 7, 1979	1000	500.987
JUNE 8, 1979	0800	500.886
JUNE 19, 1979	1200 (P.D.T.)	500.807 metres

1978 High Water Mark on Telkwa Municipal Office : 503.457 metres

High Water Mark on building at Cross-section 51 R/B = 504.246 metres
(Year of High Water Mark not known.)

High Water Mark 85 metres Upstream of Cross-section 47 R/B = 499.215 metres
(Year of High Water Mark not known.)